Parts list with order links — Layout 2 rev D

2751 E Oakland Park Blvd · PLB-COM-26070327 · November 3, 2026

Prices were read on each product page on 11/3/26, before tax and shipping. **Don't order until Dan has marked up the layout and the plan is approved.** Dan may change fittings.

Big items

Item	Model	Qty	Price	Where	Notes
3-compartment sink, 18x18x12 bowls, two 18" drainboards	Advance Tabco FE-3-1812-18RL-X	1	$996.18	https://www.katom.com/009-FE3181218RLX.html	Also $999.00 at https://www.webstaurantstore.com/advance-tabco-fe-3-1812-18rl-three-compartment-stainless-steel-commercial-sink-with-two-drainboards-90/109FE31812RL.html
Factory height option, built at 46" working height	Advance Tabco K-473	1	$69.19	https://www.austonmealer.com/p/advance-tabco-k-473.html	Also $70.00 at https://kitchenrestock.com/products/advance-tabco-k-473-working-height-revision-per-sink. Order with the sink. Tabco asked 11/3 to confirm height, legs, leg positions and lead time.
Grease interceptor, 25 gpm, Type D (no flow control)	Schier GB1, part 4060-001-05	1	about $984	Schier 2026 list price: https://website-assets.schierproducts.com/downloads/2026_list_price_sheet-7-26.pdf	No public street price; get a quote from a plumbing supply house. Must be the -05 version.
Floor sink, no flange, 2" hub	Sioux Chief 861-2PXR	1	about $60	Flanged version for reference: https://www.webstaurantstore.com/2-hub/67A8612PX.html	No live price found for the no-flange 2PXR; get it through a supply house.
Floor sink strainer	Sioux Chief 861-D	1	$9.79	https://www.webstaurantstore.com/dome-bottom-strainer-white-abs/67A861D.html	
Floor sink clamping collar	Sioux Chief 861-C	1	—	Sioux Chief spec sheet	No price found.

Restriction caps and couplings

Item	Model	Qty	Price	Where	Notes
Rubber end cap, 1-1/2", with a 7/16" hole	Fernco QC-101	3	$3.53 each	https://www.supplyhouse.com/Fernco-QC-101-1-1-2-Quik-Cap	Bowls 1 and 2 plus a spare. Schier 11/3: "That should be acceptable."
Bowl-3 tailpiece flow-restricting device (7/16" equivalent)	Plumber's selection	1	—	—	Per Schier Technical Memo 8/15/25 ("a valve or another flow-restricting device on the tailpiece"). Low-profile, max 1" added height.
Flexible coupling, 2"	Fernco 1056-22	2	$5.09 each	https://www.supplyhouse.com/Fernco-1056-22-2-x-2-Flexible-Coupling-Cast-Iron-or-PVC-to-Cast-Iron-or-PVC	Grease trap inlet and outlet only (Schier: don't glue).
PVC repair coupling, 2"	Charlotte 2" DWV repair coupling	2	—	Any supply house	For cutting the vent tee into the existing vent (glued).

PVC DWV pipe and fittings (Home Depot, Oakland Park store)

Item	Model	Qty	Price	Where
P-trap 2" (floor sink)	Charlotte 706X 2"	1	$5.74	https://www.homedepot.com/p/Charlotte-Pipe-2-in-DWV-PVC-P-Trap-with-Solvent-Weld-Joint-PVC00706X0800HD/203396346
P-trap 1-1/2" (bowl 3)	Charlotte 706X 1-1/2"	1	$6.79	https://www.homedepot.com/p/1-1-2-in-DWV-PVC-P-Trap-with-Solvent-Weld-Joint-PVC00706X0600HD/203396337
Sanitary tee 2"	Charlotte 400	2	$3.25	https://www.homedepot.com/p/Charlotte-Pipe-2-in-DWV-PVC-Sanitary-Tee-PVC004001000HD/203584562
Cleanout tee with plug 2"	Charlotte 444X	1	$11.34	https://www.homedepot.com/p/Charlotte-Pipe-2-in-PVC-DWV-Cleanout-Tee-with-Plug-Fitting-PVC-00444X-0800HD/203952654
Long-sweep 90 2"	Charlotte 304	3	$3.29	https://www.homedepot.com/p/Charlotte-Pipe-2-in-PVC-DWV-90-Degree-Long-Sweep-Elbow-PVC003040800HD/203393490
45 elbow 2"	Charlotte 321	2	$1.85	https://www.homedepot.com/p/Charlotte-Pipe-2-in-PVC-DWV-45-Degree-Hub-x-Hub-Elbow-PVC003211000HD/203393515
45 elbow 1-1/2"	Charlotte 321	4	—	Any supply house
Long-sweep 90 1-1/2"	Charlotte 304	5	$2.94	https://www.homedepot.com/p/Charlotte-Pipe-1-1-2-in-PVC-DWV-Hub-x-Hub-90-Degree-Long-Sweep-Fitting-PVC003040600HD/203393487
Female adapter 1-1/2" (to the sink drains)	Charlotte 101	3	$2.56	https://www.homedepot.com/p/Charlotte-Pipe-1-1-2-in-PVC-DWV-Female-Adapter-PVC001010800HD/203390827
Pipe 1-1/2" x 10 ft	Charlotte Sch 40 DWV	2	$12.98	https://www.homedepot.com/p/Charlotte-Pipe-1-1-2-in-x-10-ft-PVC-Schedule-40-DWV-Pipe-PVC071120600/100348474
Pipe 2" x 10 ft	Charlotte Sch 40	3	$17.38	https://www.homedepot.com/p/Charlotte-Pipe-2-in-x-10-ft-White-Schedule-40-PVC-Pipe-Solid-Core-PVC-07200-0600/100348475
Primer and cement	Oatey 302483	1	$11.98	https://www.homedepot.com/p/Oatey-8-oz-Purple-CPVC-and-PVC-Primer-and-Regular-Clear-PVC-Cement-Combo-Pack-302483/100151579

Not listed: floor-sink stand material (Dan's choice), pipe hangers, the sealed 4" pad under the grease trap, wall patching and labor.

Rough parts total: about $2,300, most of it the sink ($996) and the grease trap (about $984).

Order and approval, step by step

1. Dan marks up the layout.
2. Jim draws P-1 from Dan's markup, and Mark stamps it.
3. Rick and Brian take a quick look.
4. Submit to City plan review.
5. While the City reviews it, order the sink (with K-473) and the grease trap. These take the longest; Tabco's lead time is pending.
6. Order the small parts once Dan confirms his fittings.
7. Dan installs; then inspection.